BRUHATH BENGALORE MAHANAGARA PALIEK

FORMATE-01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl No	Description	Details
1	Name of the work	Improvements to Roads At Mallikarjuna Swamy Temple And Shreeshakthi Bhavana Surrounding Area In Ward No.13 Shettyhalli Sub Division
2	Estimated cost and Technical Sanctioon Number and Date	Rs.58.00 Lakhs T.S No: EE/DD/TS/15/2019-20 Date:03.02.2020
3	Amount of tender	5800000
4	Job Code Number	013-20-000070
5	Name & Address of the Contractor	M/S KRIDL
6	Aggement Number and Date	BBMP/EE/DD/AGR/553/2019-20 Date:14.02.2020.
7	Work Order Number and Date	BBMP/EE/DD/WO/553/2019-20 Date:14.02.2020.
8	Time limit Originally fixed for Complition of time	180 Days
9	Date of application of Contractor reqeusting for extention	05/12/2020
10	Date of receipt of application in Sub Division	05/12/2020
11	Weatheer time extended	No
12	Due date for starting the work	14.02.2020
13	Due date of Complition of the work	13/08/2020
14	Actual date of Complition of the work	13.08.2020
15	Progreses achieved during first extention	–
16	Time extension period applied for	3 months
17	No of Days	90 Day's
18	Time Extension Recommended	

Note: To substanciate finacial progress i.e column (5) relavent records viz M.B Bill form etc. To be shown to the EOT

Assistant Engineer
Ward No-13

Assistant Executive Engineer
Shettyhalli Sub Division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73

Scanned by CamScanner